

## **ON-TRACK PLANT**

# **ENGINEERING CONFORMANCE CERTIFICATE**

This certificate is issued in accordance with RIS-1710-PLT Issue 2.1

NAME OF CERTIFICATION BODY

**ACCREDITATION CODE** 

**AEGIS Certification Services Ltd** 

AC

Machine Class/Description Rexquote Komatsu PW160 Excavator Type 9B

Machine Owner L&W Contractors Ltd

**Issue Date** 27<sup>th</sup> September 2024

**Expiry Date** 5<sup>th</sup> July 2031

Machine Number: ZZ709 940692-5

First of Class Yes

Certificate Number of First of Class AC/0358/24

Authorised by:

UKAS PRODUCT CERTIFICATION

10221

Official Stamp

AEGIS Certification Services

B. A. Clarke AEGIS PAB Signatory

### Reason for Issue and Scope of Work

Previous Certificate:

Assessed for compliance with RIS-1530-PLT Issue 7.1.

This certificate:

Fitment of new GKD RCI unit, including software change from version 11.9 to 9.61.

Page 1 of 4 Certificate Number: AC/0358/24



### **Deviations Associated with this Certificate**

**Tracker Number** None **Description** None

Previous Certificate Number: AC/0270/24

# **Approved User Documentation**

ID No. Title Issue No. Date

HMM0050 Komatsu PW160-7 Operation &

Maintenance Manual UK & Irish Gauge

A 26/02/2024

### **Machine Data**

Gross Mass	23,600 kg	Gauge	Plant
Air service brake pressure	8.5 bar	Air park brake pressure	8.5 bar
Software version (inc. RCI)	9.61	Work equipment gauge exceedance	5710 mm
Tailswing gauge exceedance	690 mm	Tailswing Height	1385 mm

### **Approved Values**

Main load lifting point SWL	10,000 kg	Maximum number of trailers	3
Quick Hitch SWL	13,000 kg	Maximum towed load	22,800 kg
Permitted number of people to be transported on machine	2	Maximum non-service braked towed load	0 (zero) kg

# **Approved Track Conditions**

	Travelling Mode	<b>Working Mode</b>	On/off-tracking
Maximum gradient	1:25	1:25	1:25
Maximum cant	200 mm	150 mm	150 mm
Minimum curve radius	80 m	80 m	

### **Use in Electrified Areas**

		Travelling Mode	Working Mode	On/off- tracking
Overhead Line	Live	Yes	Yes	Yes
Equipment	Isolated	Yes	Yes	Yes

Page 2 of 4 Certificate Number: AC/0358/24



3rd / 4th Rail	Live	No	No	No
3 <sup>rd</sup> / 4 <sup>th</sup> Rail	Isolated	Yes	Yes	Yes

#### **Approved Maximum Speeds**

	Travelling Mode	Working Mode
Plain Line	12 mph	5 mph
Switches and Crossings	5 mph	5 mph
Raised check and guard rails	5 mph	5 mph
Reverse	5 mph	5 mph
Towing	10 mph	5 mph
<b>Emergency Recovery</b>	3 mph	3 mph

#### Limitations of Use

- 1. The machine is not permitted outside of a possession.
- 2. Exceeds plant gauge.
- The machine exceeds the stated gauge in working mode, see Machine Data section of this ECC. The machine may be used with adjacent lines open to traffic only if a safe system of work to be adopted has taken account of gauge exceedance.
- 4. If adjacent lines are open to traffic, this machine shall be used only if a safe system of work has been adopted to take account of the extra gauge exceedance caused by attachments.
- 5. The machine may only operate with the access adjacent to a cess or a line closed to all train movements or the documented safe system of work must take account of adequate safe clearances to adjacent lines.
- 6. Not to be used ALO on LU.
- 7. The machine shall not be used on track conditions in excess of those given in the Approved Track Conditions section of this ECC.
- 8. The maximum number of people to be transported on the machine shall not exceed the value given in the Machine Data section of this ECC.
- 9. The maximum number of towed / propelled trailers shall not exceed the value given in the Machine Data section of this ECC.
- 10. The maximum towed / propelled load shall not exceed the value given in the Machine Data section of this ECC.
- 11. The machine shall not exceed any speeds given in the Approved Maximum Speeds section of this ECC.
- 12. The CCTV system shall be used to control reverse movements.
- 13. This machine is suitable for on/off-tracking, travelling and under live OLE when used in conjunction with a safe system of work
- 14. The machine shall not travel on live conductor rail lines.
- 15. The machine shall not work on live conductor rail lines.
- 16. The machine shall not be used predominantly in enclosed locations.

Page 3 of 4 Certificate Number: AC/0358/24



- 17. Where an attachment is known to have a significant adverse effect on stability the RCI shall always be in "Lift Mode" when using the attachment.
- 18. Lifts shall not exceed any SWL given in the approved values section of this ECC.

### **Supplementary Information**

- 1. The machine's re-approval for seven years was assessed against RIS-1530-PLT issue 7.1.
- 2. The machine is a Komatsu PW160-7 road rail conversion by Rexquote
- 3. The machine is fitted with a 5.15m boom, a 2.1m Dipper and 3m Rhino horn capabilities.
- 4. This machine is fitted with Tandem lift capability.
- 5. The machine is fitted with a High-Performance Movement Limiting Device.
- 6. Duty chart reference: Komatsu PW160E Serial no. H55517 5.15m boom +2.1m Dipper dated 26-Sep-2024.

Serial Number	H55517
Fleet Number	RRV125
Rexquote number	2288

Page 4 of 4 Certificate Number: AC/0358/24